

Activity Report

Activity: Steel Pipe Replacement

Reporting: Mayor Siddoway

Participants: Contractor – ABC Construction (Utah)
Engineer – Forsgren Engineering

Narrative: We were thrilled with very favorable bids received.

The base bid (plat 15 area) has been awarded along with schedule B incorporating steel pipe in the plat 6/7 area.

We have assumed that we will be able to recover most of the design costs for the overall project to pay back into the general fund. (SLIB allows up to 20% of the grant for engineering). We did not award Bid schedule C (plat 22 area), although there is adequate funds to do so even with the engineering reimbursement. However, this would leave virtually no contingency for excessive rock, etc.

We did, however, speak with ABC about the possibility of adding this work back into the contract as budget allows. He was open to this possibility and indicated that he would work with the pipe supplier to hold material unit prices.

The contract completion date is November 30th.

Assessment: Construction should begin in the next couple of weeks.

The Town plans to reapply for the balance (\$2.3 Million) of this overall project in December.